

RESOLUTION NO. R20-45

RESOLUTION APPROVING CHANGE ORDER #2 TO THE CITY'S CONTRACT WITH HARDRIVES CONSTRUCTION, INC. AUTHORIZING ADDITIONAL WORK FOR CITY OF LAUREL'S 2020 PAVEMENT MAINTENANCE PROJECT AND TO AUTHORIZE THE MAYOR TO SIGN CHANGE ORDER DOCUMENTS ON THE CITY'S BEHALF.

WHEREAS, the City of Laurel previously entered into a contract with Hardrives Construction, Inc. for completion of the project known as the 2020 Pavement Maintenance Project; and

WHEREAS, the contract that was awarded was significantly less than the City's available budget, thus enabling the City to add additional work to the project while remaining within budget; and

WHEREAS, the City's Engineers, KLJ, prepared the attached Change Order for the City Council's consideration and approval which details the additional work to be performed, additional cost, and an extension of time; and

WHEREAS, City Staff recommends approval of the Change Order since it is in the best interest of the City to obtain the additional needed work while remaining within the original budget.


NOW, THEREFORE, BE IT RESOLVED the City Council of the City of Laurel, Montana, the Change Order #2, attached hereto and incorporated herein, is hereby approved, and the Mayor and City Clerk are authorized to execute the Change Order and any further documents required to effectuate the Change Order on the City's behalf.

Introduced at a regular meeting of the City Council on August 11, 2020, by Council Member Eaton.

PASSED and APPROVED by the City Council of the City of Laurel this 11th day of August 2020

APPROVED by the Mayor this 11th day of August 2020.

CITY OF LAUREL




Thomas C. Nelson, Mayor

ATTEST.



Bethany Langye, Clerk-Treasurer, Clerk-Treasurer

Approved as to form:



Sam Painter, Civil City Attorney

Change Order

No. 2

Date of Issuance: August 5, 2020

Effective Date: August 5, 2020

Project: 2020 Pavement Maintenance	Owner: City of Laurel	Owner's Contract No.:
Contract: Crack Sealing and Chip Sealing of Streets		Date of Contract: April 08, 2020
Contractor: Hardrives Construction		Engineer's Project No.: 1904-01874

The Contract Documents are modified as follows upon execution of this Change Order:

Description: Adjust Contract quantities and budget to complete chip seal and fog seal of streets identified in the project. This change Order adds 45,000 sy of chip seal and 5,850 gallons of fog seal to the contract

Attachments (list documents supporting change):

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price: <u>\$495,000.00</u>	Original Contract Times: <input type="checkbox"/> Working days <input checked="" type="checkbox"/> Calendar days Substantial completion (days): <u>September 1st 2020</u> Ready for final payment (days): <u>September 15th, 2020</u>
Increase from previously approved Change Orders No. <u>0</u> to No. <u>1</u> : <u>\$248,569.57</u>	Increase from previously approved Change Orders No. <u>X</u> to No. <u>X</u> : Substantial completion (days): <u>0</u> Ready for final payment (days): <u>0</u>
Contract Price prior to this Change Order: <u>\$743569.57</u>	Contract Times prior to this Change Order: Substantial completion (days): <u>September 1st, 2020</u> Ready for final payment (days): <u>September 15th, 2020</u>
Increase of this Change Order: <u>\$116,640.00</u>	[Increase] [Decrease] of this Change Order: Substantial completion (days): <u>0</u> Ready for final payment (days): <u>0</u>
Contract Price incorporating this Change Order: <u>\$860,209.57</u>	Contract Times with all approved Change Orders: Substantial completion (days): <u>September 1st, 2020</u> Ready for final payment (days): <u>September 15th, 2020</u>

RECOMMENDED:

By: [Signature]
Engineer (Authorized Signature)

Date: 8/5/2020

ACCEPTED:

By: [Signature]
Owner (Authorized Signature)

Date: 8/11/2020

ACCEPTED:

By: _____
Contractor (Authorized Signature)

Date: _____

A. GENERAL INFORMATION

This document was developed to provide a uniform format for handling contract changes that affect Contract Price or Contract Times. Changes that have been initiated by a Work Change Directive must be incorporated into a subsequent Change Order if they affect Price or Times.

Changes that affect Contract Price or Contract Times should be promptly covered by a Change Order. The practice of accumulating Change Orders to reduce the administrative burden may lead to unnecessary disputes.

If Milestones have been listed in the Agreement, any effect of a Change Order thereon should be addressed.

For supplemental instructions and minor changes not involving a change in the Contract Price or Contract Times, a Field Order should be used.

B. COMPLETING THE CHANGE ORDER FORM

Engineer normally initiates the form, including a description of the changes involved and attachments based upon documents and proposals submitted by Contractor, or requests from Owner, or both.

Once Engineer has completed and signed the form, all copies should be sent to Owner or Contractor for approval, depending on whether the Change Order is a true order to the Contractor or the formalization of a negotiated agreement for a previously performed change. After approval by one contracting party, all copies should be sent to the other party for approval. Engineer should make distribution of executed copies after approval by both parties.

If a change only applies to price or to times, cross out the part of the tabulation that does not apply.